

✓ M90S PRE-STARTUP CHECKLIST

Thank you for choosing Xtreme Power to solve all of your power quality needs. **Please complete and return this form and return via email to info@futurereadysolutions.com.** Completing all items on the list is required to ensure your UPS is ready start up. The pre-startup checklist must be completed prior to us confirming your startup date. Please make a copy of this sheet for your records.

Site Information

Company Name: _____
Contact Name: _____
Company Phone #: _____
Contact Phone #: _____
Contact Email: _____
Site Address: _____

Electrician Information

Company Name: _____
Contact Name: _____
Company Phone #: _____
Contact Phone #: _____

City: _____ **State:** _____ **Postal:** _____

UPS Model: _____

UPS Serial #(s): _____

Yes No

- Has all packing materials and restraints been removed from each cabinet?
- Is each cabinet in the UPS system placed in its installed location and as per the installation manual?
- Is the area around the UPS clean and dust free?
- Is there adequate clearance and site lighting around the UPS and other cabinets?
- Are power cables terminated on UPS Input and Output?.
- Are ground and neutral conductors installed?
- Is air conditioning installed and operational?
- Is there an external wall-mounted bypass switch option installed?
- Is there a Remote Emergency Power Off (EPO) installed and wires ran to the UPS EPO contacts?
- Are any dry contacts to be used? Are the dry contact wires connected to UPS system?
- Is a network drop for network monitoring installed?
- Will the end user be available for system training at startup?

Record any questions or comments here: _____

I acknowledge the above items have been completed and I'm aware that extra charges may be applicable if the UPS unit is not ready for startup at the time of service.

Customer name (Please Print): _____

Customer name (Signature): _____ **Date:** _____

Requested Start Up Date: _____